

## Progress on construction

### A) Schools

SITE	Physical Progress		Status
	Planned	Actual	
1. Valvai Sivaguru V	100%	95%	Completion on December
2. Valvai RCTMS	100%	100%	Completion on November
3. Navalady Namahal V	100%	40%	Can complete by 2008 April
4. Nasivantheevu GTMS	100%	91%	Can complete by 2008 April
5. Palachchenai GTMS	100%	35%	Can complete by 2008 April
6. Periyathambipillai V	100%	100%	Completed
7. Al-Badhur V	100%	82%	Can complete by 2008 April
8. Al-Hidaya V	100%	100%	Completed
9. Palakadu Palavinayagar V	100%	99%	Completion on November
10. Thiruppathy GTMS	100%	91%	Completion on December
11. Zahira Primary	100%	100%	Completed
12. Zahira Secndry	100%	100%	Completed
13. Nakulugamuwa Primary V	100%	100%	Completed
14. Nakulugamuwa Gamini MV	100%	90%	Completion on December
15. Kirinda Muslim MV	100%	95%	Completed
16. Tangalle Rahula MV	100%	57%	Can complete by 2008 April
17. Lunama Dutugamunu V	100%	100%	Completed
18. Ambalantota Theraputta MV	100%	45%	Can complete by 2008 April
19. Rathgama Sri Sumana MV	100%	100%	Completed
20. Balapitiya Siddartha Primary	100%	100%	Completed
21. Balapitiya Siddartha Secndry	100%	100%	Completed

**Schools Phase 2****End Date**

22	Ginthota Maha Vidyalaya	Boundary wall workcommenced	2009 March
23	Martin Wickramasinghe vidyalaya	Boundary v wall started	2009 March
24	St. Servatius Vidyalaya	Design Phase	2009 May
25	Mahamaya Vidyalaya	Design Phase	2009 May
26	Shams Central College	Design Phase	2009 May
27	Malharushams Vidyalaya	Boundary wall workcommenced	2008 March
28	Al- Bahariya Vidyalaya	Design Phase	2009 January
29	Sri Mamanga Vidyalayam	Boundary wall workcommenced	2009 January
30	Arunodaya Vidyalayam	Boundary wall workcommenced	2009 January
31	St. John's Vidyalayam	Boundary wall workcommenced	2009 January
32	Abdul Majeed Vidyalayam	Boundary wall workcommenced	2009 January

## Progress on construction

### B) Health Facilities

Site	Physical Progress		Status
	Planned	Actual	
1. Maternity ward - Mullaitivu DH	100%	100%	Completed
2. Peadiatric ward - Arayampathy DH	100%	100%	Completed
3. Peadiatric ward - Valachchenai DH	100%	91%	Can complete by Dec 2008
4. RMSD - Kalmunai	100%	0%	Design Phase
5. Peadiatric/Maternity wards - Thirukkovil DH	100%	100%	Completed, Snagging Building
6. Peadiatric/Maternity wards - Pottuvil DH	100%	40%	Can complete by March 2008
7. Improvements to - Balapitiya BH	100%	48%	Can complete by june 2008
8. Improvements to - Kamburupitiya DH	100%	100%	Completed
9. RMSD -Matara	100%	100%	Completed
10. Labour & Maternity Wing - Tangalle BH	100%	39%	Can complete by june 2008

## Progress on construction

### C) Gramodaya Health centres

Site	Physical progress	
	Planned	Actual
1 Gonadiya	100%	100%
2 Udagomadiya	100%	100%
3 Gotabayapura	100%	100%
4 Nakulugamuwa	100%	100%
5 Kudawella	100%	100%
6 Tissapura	100%	100%
7 Dadella	100%	100%
8 Galwadugoda	100%	100%
9 Monravia Estate	100%	100%
10 Galagoda Estate	100%	100%
11 Uduthurai	100%	100%
12 Kallaru	100%	100%
13 Kalmunakudy	100%	100%
14 Oluvil	100%	100%
15 Maruthamunai- 1	100%	100%
16 Maruthamunai- 2	100%	100%
17 Kodaikallar	100%	100%
18 Ambalanthurai	100%	100%
19 Navginagar	100%	100%
20 Palayadiveddai	100%	100%
21 Maddikaly	100%	100%
22 Thiruchenthur/ Satrukondan	100%	100%
23 Kinniya	100%	100%
24 Echchilampattu	100%	95%



## Progress on construction

### D) Social Care Centres

Site	Physical Progress		
	Planned	Actual	
1 SCC- Addalachchenai	100%	100%	Completed, snagging building
2 SCC- alayadiembu	100%	100%	Completed, snagging building
3 SCC- Nintavur	100%	100%	Completed, snagging building
4 SCC- Samanturai	100%	100%	Completed, snagging building
5 SCC- thirukkovil	100%	100%	Completed, snagging building
6 SCC- arayampathy	100%	100%	Completed, snagging building
<b>7 SCC- Chenkalady</b>	<b>100%</b>	<b>90%</b>	<b>Aluminium work in progress</b>
8 SCC- Kaluvanchikudy	100%	100%	Completed, snagging building
9 SCC- Kattankudy	100%	100%	Completed, snagging building
12 SCC- manmunai North	100%	100%	Completed, snagging building
13 SCC- Vlachchenai	100%	100%	Completed, snagging building
14 SCC- Trincomalee	100%	100%	Completed, snagging building
15 SCC- Kinniya	100%	100%	Handover- 13 June 2007.
16 SCC- kuchchaveli	100%	100%	Completed, snagging building
17 SCC- Ambalangoda	100%	100%	Handover on 28 May 2007.
18 SCC- Bentota	100%	100%	Handover- 30 may 2007
19 SCC- Galle for Gravets	100%	100%	final touch up works in progress
20 SCC- Hikkaduwa	100%	100%	Handover on 30 May 2007.
21 SCC- Ambalanthota	100%	100%	Handover on 29 Oct 2007.
22 SCC- Hambantota	100%	100%	Handed over- 18 June 2007.
23 SCC- Tangalle	100%	100%	Handed over- 22 June 2007.
24 SCC- Tissamaharama	100%	100%	Completed, snagging building
25 SCC- Devinuwara	100%	100%	Completed, snagging building