


Child Friendly School Reconstruction Project

Name of School: Thirupathy G.T.M.S

25th October, 2006



Introductory

Under the three-year Rebuilding with Children recovery plan, UNICEF at the request of the Ministry of Education has committed to build 28 schools to replace facilities damaged or destroyed by the tsunami. The United Nations Office for Project Services has signed an agreement with UNICEF to manage these projects. UNICEF has recently agreed on supporting the construction of an additional 7 schools where other donors have withdrawn.

At-a-glance...

No. of children: 150

**Location: Komari,
Ampara District**

Age group: 6-10 yrs

**Estimated date of
completion: January
2007**



Facilities Provided

- 8 Classrooms
- 1 science room
- 2 Computer rooms
- 1 Aesthetic room
- 1 Dancing room
- 1 Music room
- 1 Toy room
- 1 Library
- 1 Assembly hall
- 1 Principal's room
- 1 Staff room
- 1 Canteen
- 10 Toilets (5M/5F)
- 1 Principal's quarters

'Child-friendly school' design concept developed by the Ministry of Education, UNICEF and UNOPS is being implemented. It focuses on the creation of child friendly learning spaces, which provide a learning environment that stimulates development of intellectual, social and physical capacities of children. This was developed in accordance with the Child Friendly School Concept as agreed in the MOU between UNICEF and the Ministry of Education.

Current Status as of October 2006


Land was made available in March '05 and temporary classrooms were constructed. The architectural, structural designs, working drawings and technical specifications designs were completed in October. Construction work began on site in December '05. Construction of boundary wall is completed. Technical supervision is carried out by site engineers on location with area engineers. Regular progress meetings are conducted with field staff and contractors.



Milestones

- Land made available – 24- March 05
- Approval of master plan – 8 April 05
- MOE approval for structural and architectural drawings – 3 October 05
- Issuance of tender documents – 23 Oct 05
- Contract awarded/Commencement of construction – 16 December 05

Architectural Drawing



- Block 1 – Class rooms
- Block 2- Computer/ Art rooms / Administrative block
- Block 3- Class rooms
- Block 4- Canteen/